



Alfred Benesch & Company  
35 West Wacker Drive, Suite 3300  
Chicago, IL 60601-1739  
www.benesch.com  
P 312-565-0450  
F 312-565-2497

August 21, 2025

Mr. William Eidson, P.E.  
County Engineer  
DuPage County Division of Transportation  
421 N. County Farm Road  
Wheaton, Illinois 60187

Subject: **Geneva Road Bridge Reconstruction – Supplement #1 Request**

Dear Mr. Eidson:

Alfred Benesch & Company hereby requests a supplement to our original contract dated January 23, 2024, and provided NTP on February 1, 2024, for the following reasons:

- The original contract duration was scheduled for one construction season beginning in May 2024 with an estimated completion date of July 2025. Work by the contractor began in August of 2024 and is expected to be completed by November of 2025.
- Benesch assisted DuDOT with extensive utility coordination starting in April 2024.
- Zayo conflict with Pre-Stage storm sewer installation.
- ComEd relocation did not complete until August 9, 2024.
- During AT&T Stage 2 utility work, an unidentified fiber optic cable was found in an AT&T duct on March 7, 2025. It was determined to be Astound. The cable was relocated by June 18, 2025.
- AT&T Stage 2 relocation did not finish until July 8, 2025, after Astound was complete.
- The contractor's original schedule included a winter shut down period; however, the contractor continued working through the winter of 2024/2025 to try to recover lost time due to utility delays.
- Earthwork in the compensatory storage area was delayed because there was no LPC 663 form completed during Phase I or Phase II. Huff and Huff completed this work on December 19, 2024.

CECS forms are attached detailing the additional money needed to complete the work under this contract. It is assumed the contractor will be substantially complete by the end of November 2025, and the remaining time will be used for closeout and punch list activities as shown in the original agreement. Even though the original manhour estimate showed construction ending in June 2025, Benesch's careful project management was able to extend services, with construction hours and budget currently projected to run out in September 2025. Post-construction hours will remain the same from the original agreement.

If you have any questions concerning this matter, you may contact us at (773) 908-7546.

Sincerely,  
**Alfred Benesch & Company**

**Signature on file**

David A. Cuthbertson, P.E.  
Senior Project Manager, Vice President

CONSTRUCTION ENGINEERING SERVICES  
DuPage County DOT - Geneva Road Bridge Reconstruction  
Section No. 18-00206-10-BR  
CH 21

Benesch

	Pre-Construction				Construction																	Post Construction															
Position								2024	2025													2025	2026											Total	Vehicle		
	9-Jun-24	7-Jul	4-Aug	1-Sep	29-Sep	27-Oct	24-Nov	22-Dec	19-Jan	16-Feb	16-Mar	13-Apr	11-May-25	8-Jun-25	6-Jul	3-Aug	31-Aug	28-Sep	26-Oct	23-Nov	21-Dec	18-Jan	15-Feb	15-Mar	12-Apr	10-May-26	7-Jun-26	5-Jul	2-Aug	30-Aug	27-Sep	25-Oct	22-Nov	Manhours	Days		
Project Principle																																	0				
Senior Project Manager																																	0				
Construction Manager II																		74	160	160	20	20	10	10	14								394	49			
Construction Engineer I																			160	160													320	40			
Technical Manager - Structures																																	0	0			
Survey Manager																			2	2													4	1			
Survey Specialist II																			12	10													22	3			
Vehicle Days	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	9	42	42	3	3	1	1	2	0	0	0	0	0	0	0	740	93			

Total Vehicle Days: 102

\* Hours highlighted in yellow are part of the original agreement and are not counted in this supplement

Totals	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	74	334	332	20	20	10	10	14	0	0	0	0	0	0	0	740	
Cumulative Totals	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	74	408	740	760	780	790	800	814	814	814	814	814	814	814	814		

<b>Local Public Agency</b> County of DuPage	<b>County</b> DuPage	<b>Section Number</b> 18-00206-10-BR
<b>Prime Consultant (Firm) Name</b> Alfred Benesch & Company	<b>Prepared By</b> David Cuthbertson	<b>Date</b> 8/21/2025
<b>Consultant / Subconsultant Name</b> Alfred Benesch & Company	<b>Job Number</b> C-91-312-19	

Note: This is name of the consultant the CECS is being completed for. This name appears at the top of each tab.

**Remarks**

Supplement #1

### PAYROLL ESCALATION TABLE

CONTRACT TERM	3	MONTHS	OVERHEAD RATE	163.31%
START DATE	9/1/2025		COMPLEXITY FACTOR	0
RAISE DATE	1/15/2026		% OF RAISE	3.00%
END DATE	11/30/2025			

### ESCALATION PER YEAR

Year	First Date	Last Date	Months	% of Contract
0	9/1/2025	11/30/2025	3	100.00%

---

The total escalation = 0.00%

<b>Local Public Agency</b>	<b>County</b>	<b>Section Number</b>
County of DuPage	DuPage	18-00206-10-BR
<b>Consultant / Subconsultant Name</b>		<b>Job Number</b>
Alfred Benesch & Company		C-91-312-19

## PAYROLL RATES

### EXHIBIT D COST ESTIMATE OF CONSULTANT SERVICES (CECS) WORKSHEET FIXED RAISE

MAXIMUM PAYROLL RATE	90.00
ESCALATION FACTOR	0.00%

CLASSIFICATION	IDOT PAYROLL RATES ON FILE	CALCULATED RATE
Project Principal	\$84.00	\$84.00
Senior Project Manager	\$83.00	\$83.00
Senior Construction Project Manager	\$75.00	\$75.00
Construction Project Manager II	\$73.56	\$73.56
Construction Project Manager I	\$64.00	\$64.00
Construction Representative III	\$49.50	\$49.50
Construction Representative II	\$46.35	\$46.35
Construction Representative I	\$39.00	\$39.00
Survey Manager	\$67.10	\$67.10
Survey Specialist II	\$49.55	\$49.55
Technical Specialist	\$33.00	\$33.00
Construction Manager II	\$69.33	\$69.33
Construction Manager I	\$57.50	\$57.50
Project Engineer II	\$58.63	\$58.63
Project Engineer I	\$50.45	\$50.45
Intern	\$27.00	\$27.00
Technical Manager I	\$64.80	\$64.80
Technical Manager II	\$72.00	\$72.00
Construction Engineer I	\$50.25	\$50.25

<b>Local Public Agency</b>	<b>County</b>	<b>Section Number</b>
County of DuPage	DuPage	18-00206-10-BR
<b>Consultant / Subconsultant Name</b>		<b>Job Number</b>
Alfred Benesch & Company		C-91-312-19

## SUBCONSULTANTS

## EXHIBIT D COST ESTIMATE OF CONSULTANT SERVICES (CECS) WORKSHEET

[illegible]

<b>Total</b>	<b>0.00</b>	<b>0.00</b>
--------------	-------------	-------------

**NOTE: Only subconsultants who fill out a cost estimate that splits out direct labor may be listed on this sheet.**

## Local Public Agency

County of DuPage

## County

DuPage

## Section Number

18-00206-10-BR

## Consultant / Subconsultant Name

Alfred Benesch&amp; Company

## Job Number

C-91-312-19

## DIRECT COSTS WORKSHEET

List ALL direct costs required for this project. Those not listed on the form will not be eligible for reimbursement by the LPA on this project.

## EXHIBIT D COST ESTIMATE OF CONSULTANT SERVICES (CECS) WORKSHEET

ITEM	ALLOWABLE	QUANTITY	CONTRACT RATE	TOTAL
Lodging (per GOVERNOR'S TRAVEL CONTROL BOARD)	Actual Cost (Up to state rate maximum)			\$0.00
Lodging Taxes and Fees (per GOVERNOR'S TRAVEL CONTROL BOARD)	Actual Cost			\$0.00
Air Fare	Coach rate, actual cost, requires minimum two weeks' notice, with prior IDOT approval			\$0.00
Vehicle Mileage (per GOVERNOR'S TRAVEL CONTROL BOARD)	Up to state rate maximum			\$0.00
Vehicle Owned or Leased	\$32.50/half day (4 hours or less) or \$65/full day	93	\$65.00	\$6,045.00
Vehicle Rental	Actual Cost (Up to \$55/day)			\$0.00
Tolls	Actual Cost			\$0.00
Parking	Actual Cost			\$0.00
Overtime	Premium portion (Submit supporting documentation)			\$0.00
Shift Differential	Actual Cost (Based on firm's policy)			\$0.00
Overnight Delivery/Postage/Courier Service	Actual Cost (Submit supporting documentation)			\$0.00
Copies of Deliverables/Mylars (In-house)	Actual Cost (Submit supporting documentation)			\$0.00
Copies of Deliverables/Mylars (Outside)	Actual Cost (Submit supporting documentation)			\$0.00
Project Specific Insurance	Actual Cost			\$0.00
Monuments (Permanent)	Actual Cost			\$0.00
Photo Processing	Actual Cost			\$0.00
2-Way Radio (Survey or Phase III Only)	Actual Cost			\$0.00
Telephone Usage (Traffic System Monitoring Only)	Actual Cost			\$0.00
CADD	Actual Cost (Max \$15/hour)			\$0.00
Web Site	Actual Cost (Submit supporting documentation)			\$0.00
Advertisements	Actual Cost (Submit supporting documentation)			\$0.00
Public Meeting Facility Rental	Actual Cost (Submit supporting documentation)			\$0.00
Public Meeting Exhibits/Renderings & Equipment	Actual Cost (Submit supporting documentation)			\$0.00
Recording Fees	Actual Cost			\$0.00
Transcriptions (specific to project)	Actual Cost			\$0.00
Courthouse Fees	Actual Cost			\$0.00
Storm Sewer Cleaning and Televising	Actual Cost (Requires 2-3 quotes with IDOT approval)			\$0.00
Traffic Control and Protection	Actual Cost (Requires 2-3 quotes with IDOT approval)			\$0.00
Aerial Photography and Mapping	Actual Cost (Requires 2-3 quotes with IDOT approval)			\$0.00
Utlility Exploratory Trenching	Actual Cost (Requires 2-3 quotes with IDOT approval)			\$0.00
Testing of Soil Samples	Actual Cost			\$0.00
Lab Services	Actual Cost (Provide breakdown of each cost)			\$0.00
Equipment and/or Specialized Equipment Rental	Actual Cost (Requires 2-3 quotes with IDOT approval)			\$0.00
				\$0.00
				\$0.00
				\$0.00
				\$0.00
TOTAL DIRECT COSTS:				\$6,045.00

BLR 05514 (Rev. 02/06/25)

\$0.00 DIRECT COSTS

County of DuPage

DuPage

18-00206-10-BR

Alfred Benesch & Company

**C-91-312-19**

Local Public Agency

County of DuPage

Consultant / Subconsultant Name

Alfred Benesch& Company

County

DuPage

Section Number

18-00206-10-BR

Job Number

C-91-312-19

AVERAGE HOURLY PROJECT RATES  
EXHIBIT D COST ESTIMATE OF CONSULTANT SERVICES (CECS) WORKSHEET

SHEET 1 OF 1

PAYROLL  CLASSIFICATION	AVG HOURLY RATES	TOTAL PROJ. RATES			Construction			Post Construction											
		Hours	% Part.	Wgtd Avg	Hours	% Part.	Wgtd Avg	Hours	% Part.	Wgtd Avg	Hours	% Part.	Wgtd Avg	Hours	% Part.	Wgtd Avg	Hours	% Part.	Wgtd Avg
Project Principal	84.00	0.0																	
Senior Project Manager	83.00	0.0																	
Senior Construction Project Manager	75.00	0.0																	
Construction Project Manager II	73.56	0.0																	
Construction Project Manager I	64.00	0.0																	
Construction Representative III	49.50	0.0																	
Construction Representative II	46.35	0.0																	
Construction Representative I	39.00	0.0																	
Survey Manager	67.10	4.0	0.54%	0.36	4	0.54%	0.36												
Survey Specialist II	49.55	22.0	2.97%	1.47	22	2.97%	1.47												
Technical Specialist	33.00	0.0																	
Construction Manager II	69.33	394.0	53.24%	36.91	394	53.24%	36.91												
Construction Manager I	57.50	0.0																	
Project Engineer II	58.63	0.0																	
Project Engineer I	50.45	0.0																	
Intern	27.00	0.0																	
Technical Manager I	64.80	0.0																	
Technical Manager II	72.00	0.0																	
Construction Engineer I	50.25	320.0	43.24%	21.73	320	43.24%	21.73												
		0.0																	
		0.0																	
		0.0																	
		0.0																	
		0.0																	
		0.0																	
		0.0																	
		0.0																	
		0.0																	
TOTALS		740.0	100%	\$60.48	740.0	100.00%	\$60.48	0.0	0%	\$0.00	0.0	0%	\$0.00	0.0	0%	\$0.00	0.0	0%	\$0.00