

SUPPORTING DATA FOR  
AMENDMENT TO RESOLUTION DT-R-0336-21  
TO THORNE ELECTRIC, INC.  
FOR TRAFFIC SIGNAL IMPROVEMENTS ALONG CH 23/GARY AVENUE  
SECTION 21-00237-10-TL  
(TO INCREASE CONTRACT BY: \$59,701.76; +7.32%)

<u>NAME</u>	<u>BID AMOUNT</u>
Thorne Electric	\$815,860.57
H & H Electric	\$864,397.95
Meade, Inc.	\$897,909.65
Home Towne Electric, Inc.	\$905,421.90
Hecker & Company, Inc.	\$997,418.20
Electric Conduit Construction	\$1,296,150.26
Current Contract Amount:	\$815,860.57
Increase this Resolution:	\$59,701.76
Percent of Change:	+7.32%
Increase to Date:	\$59,701.76
Percent of Change:	+7.32%

Reason for Change:

**CONDUIT AND ELECTRIC CABLE** **\$19,083.20**

As-built quantities were greater than planned.

**ELECTRIC SERVICES** **\$13,912.19**

Service charges by ComEd, plus new ground-mounted service installation requirements.

**SIDEWALK REMOVAL & REPLACEMENT** **\$10,791.30**

The nominal plan quantity was much less than required.

**REMOVE ELECTRIC CABLE FROM CONDUIT** **\$8,598.25**

Plan quantities did not account for all the cables.

**OTHER MISCELLANEOUS ADDITIONS AND DEDUCTIONS** **\$7,316.82**

Net Addition:	\$59,701.76
New Contract Total Amount:	<u>\$875,562.33</u>