

SUPPORTING DATA FOR
AMENDMENT TO RESOLUTION DT-R-0016-25
TO BUILDERS PAVING, LLC
CH 33/75TH STREET FRONTAGE ROAD
SECTION 25-00233-10-CH
(TO INCREASE CONTRACT BY: \$300,540.16; +14.06%)

<u>NAME</u>	<u>BID AMOUNT</u>
Builder's Paving, LLC	\$2,136,950.76
R.W. Dunteman Company	\$2,174,054.93
K-Five Construction Corporation	\$2,244,227.48
Current Contract Amount:	\$2,136,950.76
Increase this Resolution:	\$300,540.16
Percent of Change:	+14.06%
Increase to Date:	\$300,540.16
Percent of Change:	+14.06%
<u>Reason for Change:</u>	
Undercuts	\$166,240.28
Aggregate Base	\$20,304.00
Temporary Stone	\$12,712.50
HMA Base, Surface, and driveways	\$14,212.40
PCC Driveway, Sidewalk & Curb	\$23,070.98
ADA and drainage improvements	\$64,000.00
Total:	\$300,540.16

EXPLANATION FOR REASON INCREASE

Undercuts: Needed to remove unsuitable material and replace with stone and filter fabric.

Aggregate Base: Added base stone under pcc shoulder.

HMA Base, Surface, and driveways: Increased quantities needed.

PCC Driveway, Sidewalk & Curb: Increased quantities needed.

ADA and drainage improvements: Additional ADA deficiencies and drainage problems to be addressed (estimated costs).

Net Addition:	\$ 300,540.16
New Contract Total Amount:	<u>\$2,437,490.92</u>