

SUPPORTING DATA FOR
 AMENDMENT TO RESOLUTION DT-R-0061-23
 TO R.W. DUNTEMAN COMPANY
 2023 PAVEMENT MAINTENANCE (NORTH) PROGRAM
 SECTION 23-PVMTC-19-GM
 (TO INCREASE CONTRACT BY: \$150,610.95; +2.39%)

<u>NAME</u>	<u>BID AMOUNT</u>
R.W. Dunteman Company	\$6,288,300.00
Arrow Road Construction Company	\$6,727,901.70
Plote Construction Corporation	\$7,536,174.43
K-Five Construction Corporation	\$7,652,875.55
Current Contract Amount:	\$6,288,300.00
Increase this Resolution:	\$150,610.95
Percent of Change:	+2.39%
Increase to Date:	\$150,610.95
Percent of Change:	+2.39%

Reason for Change:

Sidewalk Removal and Replacement **\$22,697.20**

Additional quantity required based on existing field conditions in order to construct ADA compliant sidewalks.

Hot Mix Asphalt Surface Course **\$84,869.00**

Additional quantity required based on adjusted resurfacing limits and final field measurements.

Various Contract Pay Item Deductions **(\$43,162.84)**

Deductions in various contract pay items based on existing Field conditions and final measurements.

Additional Deteriorated Curb **\$30,950.71**

After removal of the existing pavement surface a large area of deteriorated and crumbling curb was discovered. requiring additional curb and median repairs to be completed after all contract concrete work had previously been completed.

Bloomingtondale Rd and Fullerton Ave Sidewalk **\$33,487.66**

Additional work was added to the contract to regrade and reconstruct a sidewalk section to improve accessibility based on information received from the Village.

Regrade and Repave Driveway **\$21,769.22**

Original contract limit caused a drainage issue after paving requiring the area to be regraded and repaved.

Net Addition:	\$ 150,610.95
New Contract Total Amount:	<u>\$ 6,438,910.95</u>